

WHERE: Hamlet of Shaughnessy

WHAT: Phase 2 is part of a multi-phase project that will eventually see the full upgrading of the ~~waterline, sanitary sewer, storm sewer,~~ roadways, and sidewalks. Phase 2 consists of upgrading a ~~portion of the water system and~~ roadway network.

WHY: The County has identified Shaughnessy as a top priority for infrastructure upgrades, as per the Shaughnessy Infrastructure Master Plan.

WORK COMPLETED TO DATE

The project has been scaled back after it was determined that water reservoir expansion was not required at this time. The Local Improvement Tax will not be applied as it only pertained to the water reservoir expansion portion of the project. The road work scheduled to be completed in 2018 has been delayed due to recent weather conditions.

UPCOMING WORK

There is a small amount of underground work that is still scheduled to be completed this year, however the re-construction of 4th street will begin in spring 2019.



Total project costs: \$1.1 million

Funded through Federal Gas Tax Fund, Municipal Sustainability Initiative, and Local Improvement Tax



**Scheduled for completion by:
June 2019**



Questions?
mailbox@lethcounty.ca
(403) 328-5525